

INQ No: PMO No: Job Address: 1 FISHERMANS ROAD MALABAR LGA: RANDWICK



- ### PROPOSED DETAILS
- 1: LAY MCT 40mm
 - 2: LAY MCT 63mm
 - 3: LAY MCT 110mm
 - 4: LAY MCT 160mm
 - 5: LAY MPE
 - 6: STUBS (1m)
 - 7: LAY Secondary 150mm 1570m
- INTALL VALVE:
 INSTALL REGULATOR:
 CUT, CAP & ISOLATE:
 PROPOSED ABANDON VALVE / REG

PE MATERIAL PIPE DETAILS			
INSTALLATION	MAOP	SIZE	SDR
DIRECT LAY	<= 300kPa	20-63mm	SDR11
	<= 300kPa	110-250mm	SDR17
	400kPa	ALL	SDR11
HDD/CASE BORE	2-400kPa	ALL	SDR11

SITE CONTACT: FIELD COMPLETION DATE:

CONTACT NUMBER: VENDOR:

COMMENTS: FIELD SUPERVISOR NAME:

APPROVED BY:

DATE APPROVED:

NOT FOR CONSTRUCTION

LEGEND			
	Existing Network		Primary Network
	Proposed Network		Proposed Casing
	Secondary Network		Existing Casing
	~1.0 MBL		Existing Cap
	Railway		Proposed Cap

REFER TO CONSTRUCTION FIELD MANUAL FOR MORE DETAILS

DRAWN BY: kkc DATE DRAWN: 31/10/2019

REV: 0

SIZE: A3